## Residential Subdivision Readiness Tracking For Dry Utility Installations Rochester Minnesota

Rochester Public Utilities and the other small diameter dry utilities who typically install using joint trench make no assertion to the accuracy of the data that is contained in the Rochester Residential Subdivision Readiness Tracking spreadsheet.

The purpose of this document is to provide a single point of reference for tracking the status of residential subdivisions that are under construction in Rochester Minnesota or within Rochester Public Utilities service area.

The data contained on the accompanying spreadsheet can be used by the area dry utilities to determine the status of upcoming or backlogged subdivision installation activities and the order in which the various phases of new facilities will be installed. The utilities and our contractors are not bound by this list since this list does not include all work that the various entities may have to prioritize in and around Rochester.

The intent of the Rochester Residential Subdivision Readiness Tracking spreadsheet **is not** to track all dry utilities or all activities within the area.

Rochester Public Utilities will attempt to maintain the spreadsheet and typically issue an update every other week. Rochester Public Utilities is not responsible for tracking down the data contained in the tracking spreadsheet but updating it based on the data provided by others.

Each Developer and/or their representative is responsible for providing RPU with the Development Characteristics and Developer Projected Dates on active projects and informing RPU of projects that they believe should be on the list.

In order to facilitate this a separate email address has been created for submitting information on updates to the tracking spreadsheet.

Email for updates, questions, and comments:

SubdivisionReadiness@rpu.org

## ROCHESTER RESIDENTIAL SUBDIVISION READINESS TRACKING

FOR GENERAL INFORMATION ONLY

Revision Date September 10, 2025

Revision Date September 10, 2025												FOR GENERAL INFORMATION ONLY																	
								struction titation Development Characteristics						Developer Projected Dates Actual Completion Dates					Dry Utilities Process										
Community Development					R	RPW	RPW or Developer		Developer			Developer		RPW		RPU MERC				RPU	Joint Trench(NPL)				RP				
Development Name Develop	elopment Address, Location	Developer Name	Consultant Contact Name	Consultant Company Name	J Number	City-Owner Council Approval Date	Precon Held Date	Total Number of Housing Units	Number of Buildable Parcels	Envelope parcels?	Parcel pri Frontage F	al of all ROW or ivate roadway Frontage (ft) [both sides]	Projected Date 1st lift of blacktop complete	Projected Date Ready for dry utilities INSPECTION	Sewer and Water Complete	Curb Complete	1st lift of blacktop complete	WO#	RPU Line Ext Paid Date	Date Adverse Conditions, Winter Charges Deposit/Invoice Paid	MERC Utility Contract Signed & Charges Paid Date	Date Inspection Form Received	Date Inspection Passes	Staked Joint Start Date	Actual Joint Start Date	Joint Trench Status	Completion I	RPU Equipment Install Est. Start Date	RPU Equipment Install Completion Date
	Vinesap DR NW	Farmland Inc.	Adam Pleschourt	Widseth				39	39	no								7014092	Yes	na		10/11/2024	10/16/2024	yes		COMPLETE			05/01/2025
Ponds of Highland 1B Not 5	Noble DR NW & 50 AVE NW		Mark Welch	G-Cubed				39	27 SF lots, 12 TH lots	12								7014258	Yes	na		11/01/2024	10/30/2024	yes 12/02/2024	4	COMPLETE			05/01/2025
Century Valley 4 - P1 Bella	ella Terra RD NE	R Fleming Construction (Bob Fleming)	Bill Anderson, Jenna Obernolte	SEH				28	28	no								7014961	Yes	01/03/2025		11/12/2024	11/12/2024	yes 01/20/202	5	COMPLETE			04/08/2025
Century Village Silver	ver Creek RD NE	R Fleming Construction (Bob Fleming)	Bill Anderson, Jenna Obernolte	SEH				64	16, 4 unit blds	yes								7014951	Yes	na		November ? 2024	April? 2025	yes 05/12/2025	5	COMPLETE			06/26/2025
Ponderosa Pines-Phase 1 Pon	Ponderosa PL & 14th Ave SW	Pine South West LLC (Dragan Kocic)	Dan Zemke	WSE				12	12	no					Yes (both phases)	Yes (P1 only)	Yes (P1 only)	7014733	Yes	01/30/2025		12/04/2024	12/05/2024	yes		COMPLETE			03/20/2025
Oak Ridge Villas 20th S	h St SW & 3rd Ave	Pike Design-Mark Pike	Bill Tointon	WSE Massy				6	6	no			N/A	Spring 2025				7015273	04/04/2025	N/A		04/16/2025	04/16/2025	yes		COMPLETE	1	05/09/2025	05/13/2025
Scenic Oaks West 3rd - phase 1 Ber	Bentley Dr SW	Mark Hanson	Mark Welch	G-Cubed						no								7014705	Yes			11/21/2024	11/21/2024	yes		COMPLETE		08/25/2025	09/03/2025
Scenic Oaks West 3rd - Phase 2	Scenic Dr SW	Mark Hanson	Mark Welch	G-Cubed	J-5611	08/19/2024	08/20/2024	40	40	no					Yes			7014705	11/25/2024	Invoice Sent after installation		Never Received	Never Received	yes		COMPLETE		36/25/2025	09/03/2025
	56 ST NW	Bigelow Homes	Mark Welch	G-Cubed	J-5579	05/20/2024	05/09/2024	43	43	yes				July 2025	Yes	waived, no curb	no blacktop - private concrete	7014623	Yes	NA	06/07/2024	3/14/2025 * GCubed to stake easements, 3U route and elevations after RPU sends GSS shape file for this private discount authorizing and sending file.	May 2025  * G-Cubed to state routes and peds  Met on site with Elcor, NPL, Chris,  Nick.	yes 07/28/202	07/28/2025	COMPLETE	08/13/2025	09/04/2025	09/05/2025
Ponderosa Pines-Phase 2 Pon	Ponderosa PL & 14th Ave SW	Pine South West LLC (Dragan Kocic)	Dan Zemke	WSE			05/27/2025	14	14	no				late Aug 2025	Yes (both phases)			7015446	05/29/2025	08/19/2025	08/12/2025	08/21/2025	08/21/2025	yes 08/25/202	5	In progress	09/08/2025	09/10/2025	1
	Sunrise Ave SE	Upside Develpment LLC	Mark Welch	G-Cubed	3-5629	06/16/2025	06/10/2025	8	8	no				fall 2025	, , , ,			7015506	07/25/2025	N/A	06/03/2025								1
	onehedge DR NE	Meier Companies (Paul)	Craig Britton	Widseth	J-5555	08/19/2024	10/07/2024																						1
Cassidy Farms 2 Stone	onehedge DR NE	Meier Companies (Paul)	Craig Britton	Widseth	J-5638	04/21/2025	05/28/2025	43	43	no				09/29/2025	Yes			7014087											
	ble DR NW & King Arthur LN NW	(1 501)	Mark Welch	G-Cubed	3-5574	09/09/2024	04/17/2025	31	31	no				end of Sept 2025	yes according to Mark Welch			7015405											
Ponds of Highland D Cul-de-	de-sac S of Queens		Mark Welch	G-Cubed	J-5574	09/09/2024	04/17/2025	18	18	yes				end of Sept 2025	to mark weich			7015634											
	adley Hills DR NE	Farmland Inc.	Adam	Widseth	J-5626 subd.	05/19/2025	05/22/2025	52	52	no			10/01/2025	10/01/2025				7015146										-	
	rie Ridge DR NW &	Craig Johnson  Ian Peterson Integrate	Pleschourt		J-5646 bridg J-5630	06/16/2025	06/13/2025	0		no			1002/2025	,,				7015571										-	
Bent Bent	entgrass to Sage ue. 1 blk Bentgrass	Properties, Jeff Brown West 80 Partners, LLC Ian Peterson Integrate		Alliant Engineering	J-5630	06/16/2025	06/13/2025	0	future 6 apt bldgs	no			Oct 2025	Oct 2025				7015571											ı
Prairie Ridge P1 part 1b for sa	r sale & rent row homes	Properties, Jeff Brown West 80 Partners, LLC		Alliant Engineering	J-5630	06/16/2025	06/13/2025	83	84	yes			Oct 2025	Oct 2025				7015408											1
	tone Lake Dr SE		Mark Welch	G-Cubed	J-5647	08/07/2025	08/12/2025	72	72	yes				11/07/2025															1
Prairie Ridge P1 part 2 Golden	lenrod, 1 blk Sage, r sale row homes	Ian Peterson Integrate Properties, Jeff Brown		Alliant Engineering	J-5630	06/16/2025	06/13/2025	46	46	yes			10/15/2025	end Oct 2025															1
101 34	an Kay for sale row es, Switchgrass CT,	West 80 Partners, LLC Ian Peterson Integrate Properties, Jeff Brown																											
Prairie Ridge P1 part 3 homes,	es, Switchgrass CT, single family	Properties, Jeff Brown West 80 Partners, LLC		Alliant Engineering	J-5630	06/16/2025	06/13/2025	49	49	45 yes and 24 no			11/15/2025	end Nov 2025				7015583											ı
Hadley Creek Estates 6 Hadle	dley Creek DR NE	Farmland Inc. Craig Johnson	Adam Pleschourt	Widseth	J-5642	05/19/2025	05/22/2025	4	4	no				late 2025				7015402											1
Hadley Creek Estates 5B Hadle	adley Hills DR NE	Farmland Inc. Craig Johnson	Adam Pleschourt	Widseth	J-5626 subd. J-5646 bridg	05/19/2025	05/22/2025	5	5	no				late 2025				7015146											I
Rose Dr Subdivision	Rose Dr SE	First Homes	Dan Zemke	WSE	NA	NA		6	6	no			existing street																1
Badger Heights P1A&B 35 ST N	NW, Alpha Pkwy & Valleyhigh	Ian Peterson Integrate Properties, West 34	Ben Palazzolo	Alliant Engineering	J-5656		09/04/2025	35	35	no			Dec 2025					7015411											ı
Padage Holobte B1C 35 ST N	NW, Alpha Pkwy &	Partners, Jeff Brown Ian Peterson Integrate Properties, West 34	Ben Palazzolo	Alliant Engineering	J-5656		09/04/2025	17	17	no				2026				7015411											
	Valleyhigh	Partners, Jeff Brown Farmland Inc.																											
Rado	Vinesap DR NW doer Hills Dr NW.	Craig Johnson	Daren Meier	Widseth	J-5652		09/05/2025	50	50	no				07/06/2026				7015406											
	mercial apt building complex	Stoneleigh (Tim Cavenaugh)		Widseth				178	1	NA				2026				7015409											
	DR NW, town/row nes for sale & rent	Ian Peterson Integrate Properties, Jeff Brown West 80 Partners, LLC		Alliant Engineering	J-5630	06/16/2025		98	98	yes				2026															ı
Prestwir	wirk CT NW. single	Ian Peterson Integrate Properties, Jeff Brown		Alliant Engineering	J-5630	06/16/2025		27	27	no				2026															
	family lots	West 80 Partners, LLC		WSF														7015460										$\longrightarrow$	
	tury Village LN NE	R Fleming Construction (Bob Fleming)	Jenna Obernolte	WSE SEH	J-5591	06/17/2024												701340U										$\rightarrow$	
	ella Vista LN NE	R Fleming Construction	Jenna Obernolte Jenna Obernolte	SEH	3-3091	00/1//2024				no																	+	$\rightarrow$	
	ela Vista LN NE 35 ST NW	(Bob Fleming)	Jerna Opernolte	Alliant Engineering	J-5656			32	32	no no																		$\longrightarrow$	
	35 ST NW avender DR NW	Jeff Brown Bigelow Homes		Alliant Engineering WHKS	J-5656 J-5501			36	32	no								7015474										$\rightarrow$	
	idgeview DR NW	Bigelow Homes		WSB	J-5301 J-5437			35	35	no								7014064										$\longrightarrow$	
Cy's Place P1 Ach	Ashland DR NW	argarow nomes		Widseth	J-5437 J-5623			30	35	110								7014004										$\rightarrow$	
(Medical Rentals)	18th ST SE	Randy Reynolds	Bill Tointon	Widseth	J-5623 J-5659			24	24	no																		$\longrightarrow$	
	18th ST SE 16th Ave SE	Kandy Keynolds	Bill Tointon Mark Welch	G-Cubed	J-5659 J-5641			50	50	no yes				2026													+	$\rightarrow$	
			Dan Zemke	WSE	J-5633			8	8	no				2020														$\longrightarrow$	
	dgestone ST SW atehouse DR NW	Bigelow Homes	Jan zemke	WHKS	J-3033			122	122	no								7015410										$\longrightarrow$	
	atehouse DR NW atehouse DR NW	Bigelow Homes Bigelow Homes		WHKS				94	94	no								7015410											i
	one Point DR NE	bigelow Homes		WINS				19	19	no no								7014086									+	$\rightarrow$	
55 ST I	one Point DR NE T NW, commercial			<del>                                     </del>				19	19	n0																	+	$\rightarrow$	
Danielson rental complex town/n	n/row house rental complex			WSE														7015412											
	own/row houses	Lennar		WSE																									
Pebble Creek ? (P2SE) Beh	Behrens LN NW	Lennar		WSE																									

printed 9/10/2025 page 1 of2

## ROCHESTER RESIDENTIAL SUBDIVISION READINESS TRACKING

Revision Date September 10, 2025 FOR GENERAL INFORMATION ONLY

	City Co	ntracts	Construction Initiation	Development Characteristics				Developer Projected Dates		<b>Actual Completion Dates</b>			Dry Utilities Process													
Community Development					RPW		RPW or Developer	Developer Developer				Developer		RPW			RPU		MERC	RPU		Joint Trench(NPL)			RPU	
Development Name	Development Address, Location	Developer Name	Consultant Contact Name	Consultant Company Name	J Number	City-Owner Council Approval Date	Precon Held Date	Total Number of Housing Units	le Envelope	Parcel	Total of all ROW or private roadway Frontage (ft) [both sides]	Projected Date 1st lift of blacktop complete	Projected Date Ready for dry utilities INSPECTION	Sewer and Water Complete	Curb Complete	1st lift of blacktop complete	RPU Line WO # Ext Paid Date	Date Adverse Conditions, Winter Charges Deposit/Invoice Paid	MERC Utility Contract Signed & Charges Paid Date Date	Date Inspection Passes Sta	Tenta ked Joint S	Actual Joint	Joint Trench Status	Estimated Joint Completion Date	RPU Equipment Install Est. Start Date RPU Completion Date	
Pebble Creek ? (P2SW)	Cty RD 158 NW	Lennar		WSE																						
Pebble Creek ? (P2NW)	Cty RD 158 NW	Lennar		WSE																						
Del Webb	45th Ave. SW	?	?	?																						
Preserve of Mayowood PH 2	Mayowood CT SW	Mark Hanson	Mark Welch	G-Cubed				55 55	No																	
Arboretum rental complex	Arboretum DR NW, commercial town/row house rental complex	FYI - land for sale July 2025, project dead?															7014747									

printed 9/10/2025 page 2 of2